



K. SMART ASSOCIATES LIMITED
CONSULTING ENGINEERS & PLANNERS

85 McIntyre Drive
Kitchener, ON N2R 1H6

Tel: 519-748-1199
Fax: 519-748-6100

September 11, 2020

File No. 18-283

RE: WEEKLY WORK SUMMARY #21

PROJECT: PORT BRUCE BRIDGE RECONSTRUCTION – PORT BRUCE, ONTARIO

ISSUED: SEPTEMBER 11, 2020

CONTRACTOR: HAYMAN CONSTRUCTION

The following is a review of the work completed during the week of September 7 to September 11, 2020

Monday September 7, 2020

- Labor Day. No work was completed

Tuesday September 8, 2020

- Work was halted due to rain

Wednesday September 9, 2020

- Work was halted due to rain

Thursday September 10, 2020

- Work continued on the bridge:
 - Rebar installed on the north and south abutments

Friday September 11, 2020

- Work continued on the south roadway approach:
 - Catch basins and storm sewer were installed

Week of September 14 to September 18, 2020, Forecasted Work

In the coming week, catch basins and storm sewers will be placed, and culvert replacement will be completed north of the bridge.



Figure 1: Rebar installed on the south abutment