



K. SMART ASSOCIATES LIMITED
CONSULTING ENGINEERS & PLANNERS

85 McIntyre Drive
Kitchener, ON N2R 1H6

Tel: 519-748-1199
Fax: 519-748-6100

November 6, 2020

File No. 18-283

RE: WEEKLY WORK SUMMARY #29

PROJECT: PORT BRUCE BRIDGE RECONSTRUCTION – PORT BRUCE, ONTARIO

ISSUED: NOVEMBER 6, 2020

CONTRACTOR: HAYMAN CONSTRUCTION

The following is a review of the work completed during the week of November 2 to November 6, 2020

Monday November 2, 2020

- Work continued on the bridge:
 - Preparatory work occurred in anticipation of the bridge deck pour

Tuesday November 3, 2020

- Work continued on the bridge:
 - Preparatory work occurred in anticipation of the bridge deck pour

Wednesday November 4, 2020

- Work continued on the bridge:
 - The bridge deck was poured

Thursday November 5, 2020

- Bridge deck is curing

Friday November 6, 2020

- Bridge deck is curing

Week of November 9 to November 13, 2020, Forecasted Work

In the coming week, the abutments will be backfilled and approach slabs will be poured.



Figure 1: Bidwell set up in anticipation of the bridge deck pour



Figure 2: Bridge deck pour in progress



Figure 3: The bridge deck curing under vapour barrier