



**K. SMART ASSOCIATES LIMITED**  
CONSULTING ENGINEERS & PLANNERS

85 McIntyre Drive  
Kitchener, ON N2R 1H6

Tel: 519-748-1199  
Fax: 519-748-6100

December 4, 2020

File No. 18-283

**RE: WEEKLY WORK SUMMARY #33**

**PROJECT: PORT BRUCE BRIDGE RECONSTRUCTION – PORT BRUCE, ONTARIO**

**ISSUED: DECEMBER 4, 2020**

**CONTRACTOR: HAYMAN CONSTRUCTION**

**The following is a review of the work completed during the week of November 30 to December 4, 2020**

**Monday November 30, 2020**

- Work continued on the bridge:
  - Installation of the formwork and reinforcing steel for the south railing end posts began
  - Falsework for the bridge deck was removed from the main span

**Tuesday December 1, 2020**

- Work continued on the bridge:
  - Formwork and reinforcing steel for the south railing end posts continued
  - Falsework removal continued

**Wednesday December 2, 2020**

- Work continued on the bridge:
  - Falsework removal continued
- Work continued on the north and south roadway approach:
  - Concrete sidewalks were constructed

**Thursday December 3, 2020**

- Work continued on the bridge:
  - The south railing end posts were poured
  - Falsework removal continued

**Friday December 4, 2020**

- The south railing end posts are curing
- Work continued on the bridge:
  - Falsework removal was completed

**Week of December 7 to December 11, 2020, Forecasted Work**

In the coming week, the north railing end posts will be poured and clean-up work will start.



Photo 1: South end post partial formwork and reinforcing steel installation



Photo 2: South end post formwork 'closed-in'