

Brian Lima

From: Brian Lima
Sent: April 30, 2021 1:22 PM
Subject: Village of Rodney Reconstruction - Weekly Progress Summary #6

Good Afternoon Rodney Merchants and Residents,

Despite mixed weather experienced this past week, Van Bree and their concrete subcontractor managed to complete the following works:

- Completed storm sewer installation and road base reconstruction through the intersection of Queens Line and Furnival Road, and the intersection reopened.
- Commenced storm sewer installation toward Centre Street in Phase 3;
- Autoform, poured 90% of the curbs in Phase 2; and,
- Fine grading of the granular road based in advance of base asphalt being placed in future was completed in Phase 2, and the road reopened.

Works anticipated to be completed next week (weather permitting) includes the following:

- Continuation of storm sewer installation in Phase 3; and,
- Van Bree's electrical subcontractor, Ron Field & Son Electrical Ltd., will commence electrical streetlight conduit installation in Phase 2.

Please visit the project webpage <https://www.elgincounty.ca/engineering-services-rodney-reconstruction/> to view additional progress photos.

As always, the Project Team thanks everyone for your continued patience and understanding!

Have a wonderful weekend and stay safe!

Brian Lima, P.Eng.

General Manager, Engineering, Planning & Enterprise / Deputy CAO

450 Sunset Drive

St. Thomas, ON. N5R 5V1

(519) 631-1460 ext. 117

blima@elgin.ca

www.elgincounty.ca